

COMPLETION REPORT

1	Name of the work	Improvements roads from SM road to Mallasandra Main road to Railway gat palya in ward No. 12 Shettyhalli Sub division ..		
2	Sanctioned Estimate No. & Date	53/12-10-12		
3	Head of Account which is chargeable	P-0190		
4	Instrument Order NO. & Date	237/28.11.12		
5	Name Of Contractor	Technical Manager (west), Karnataka rural Infrastructure Development Limited, Project Implementation unit, Madhavanagara, Bangalaoe 560 001.		
6	Time Stipulated for Completion of work	120 days		
a				
b	Delay in Exculpation of Work	-		
7	Measurement recorded in	835/13-14 83431-361		
8	Check Measurement of the Asst	835/13-14 83431-361		
9	Name of the office/official in charge of the work	AEE (S9)		
10	a) Asst. Eng/junior Eng	Ravi. N.K.		
	b) Asst. Exe Engineer	Ramchandramurthy		
Sanctioned Estimate Amout		Amount Claims As per Actually Vide As per bills	Excess	Savings
85,00,000/-		93,50,000/-	850,000/-	-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.
ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
 Bruhat Bangalore Mahanagara Palike
 Dasarahalli Division, Bangalore-73

Ramchandramurthy
ASSISTANT EXECUTIVE ENGINEER

ಬ್ರಹ್ಮ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ದಸರಾಹಳ್ಳಿ ವಿಭಾಗ, ಬೆಂಗಳೂರು-73